

Burrillville High School Athletic Field Construction

The construction of the Burrillville High School Athletic Field was completed over 2005-2006. Construction in 2005 consisted of the field's layout, initial land clearing and grubbing followed by site excavation and grading. Once the site was brought to rough grade the field's sub-drains and utility conduits were installed. Following the completion of the sub-surface drainage, the block retaining wall facing the existing high school parking area was constructed. Also during 2005 loam for the field's turf was purchased and delivered to the site.

During spring of 2006 a contract was awarded to a professional turf contractor who was responsible for spreading the loam, installation of the irrigation system and placement of the sod turf-grass. Also during that time DPW crews finished many miscellaneous construction items outside the limits of the athletic field such as, loam and seed areas, construction of boulder retaining walls and site cleanup. Once the field turf grass was installed the site enclosure, consisting of black vinyl coated chain link fence was installed by a professional fence installer.

As of November 2006 the athletic field project is 80% complete with the exception of the handicap access parking, bleacher and press box areas. Additionally, the lion shares of the work done on this project, with the exception of the contracted items, were completed by the DPW staff, further reducing the overall cost to the taxpayer.

The completion of this project is a benchmark in the community and is something all the residents of Burrillville should take pride in having in their town.



High School Athletic Field-Land Clearing Stage



High School Athletic Field-Land Clearing Stage



High School Athletic Field-Site Preparation Stage



Athletic Field Site Excavations



Athletic Field Boulder Retaining Wall Construction



Athletic Field Retaining Wall Construction



Athletic Field Retaining Wall Construction



Athletic Field Retaining Wall Construction



Athletic Field Retaining Wall Construction



Athletic Field Retaining Wall Construction



Athletic Field Retaining Wall Construction



Athletic Field Retaining Wall Construction



Athletic Field Retaining Wall Construction



Athletic Field Retaining Wall Construction



Athletic Field Loam Delivery.



Athletic Field Loam Placement



Athletic Field Loam Placement



Athletic Field at 80% Completion



Athletic Field at 80% Completion